

Bidding RFI 002

1. Concrete bidders has asked if there is a footing schedule? We can't find one on the drawings. On page S101 the notes refer us to sheet S800, which we don't have and is not shown on the sheet index. We can see we have a slab turn down detail on the exterior walls, this may be the extent of the footings, but it is worth checking considering the note referenced above.

S800 is referring to the 800 series drawings including S801, S802, S803. Let me know if additional information is needed on the footings.

2. Detail 3/S-502 calls out a housekeeping pad in the electrical room. The architectural drawing doesn't show HK pads in the electrical room. Do you know the extent of HK pads needed in the electrical room?

The housekeeping pad is referring to a raised pad that spans the entire area of the electrical room.